NuComfort SUPPLY, INC.

**GLENDALE HEIGHTS**
500 Windy Point Dr.
Glendale, Illinois 60139
Phone- 630.534.4900
Fax- 630.534.4742

**CHICAGO**
2740 W. Grand Ave.
Chicago, Illinois 60612
Phone- 773.772.7400
Fax- 773.772.1077

www.nucomfortsupplyinc.com

# AC Split System Exact Charge – Westinghouse or Gibson

## Work Sheet

**Information on condenser access panel data tag:**

**Factory Charged** **R – 22 or 410A** **(1): _____ oz**
**Total System Charge** **R – 22 or 410A** **(2): _____ oz**

**1. Includes charge for outdoor unit, matched indoor coil and 15 ft line set**
**2. Installer stamp total system charge**

**Notes:**

**Add 7 oz for 8 cu in liquid line drier used on 1.5 to 3 ton**
**Add 12 oz for 16 cu in liquid line drier used on 3.5 to 5 ton**
**Add .6 oz per ft for 3/8" liquid line over 15ft**

---

**Example: 3 ton:** **Factory Charged** **R – 22 --- 72 oz**
**Total System Charge** **R – 22 --- 101.8 oz**
**Total line length is** **53 ft**

**Additional line is total length less 15 ft**

53
-15
**Additional line is** **38 ft**

## Example Work Sheet

**Factory Charged** **= 72**
**Additional line is 38 x .6** **= + 22.8**
**Drier is 8 cu in** **= + 07**

**Total System Charge** **= 101.8 oz**

## Job-site Work Sheet

**Factory Charged** **= _____**
**Additional line is ____ x .6 = _____**
**Drier is _____ cu in** **= _____**

**Total System Charge** **= _____**